

Project Progress Report
 ARPA City of San Antonio
 Texas Biomed

Each quarter, please provide a narrative paragraph detailing the project and the progress in completing activities and key milestones. Include a project timeline and budget information for each quarter. Then, mark the chart below appropriately (X).

Q4

TEXAS BIOMED	On Schedule		Behind Schedule		Ahead of Schedule		Complete this Quarter	
	X							
Total Project Funding		Total Obligated		Funding Balance		Expenditure Target		
\$15,600,000		\$15,438,090		\$161,910				

NARRATIVE:

MV is now fed to the Primary Distribution Center. All transformers and Hand Holes are run and connected. Fiber/MV Cable is in final stages of being pulled to the PDC. Construction continued without dela

