

Project Progress Report
 ARPA City of San Antonio
 Texas Biomed

Each quarter, please provide a narrative paragraph detailing the project and the progress in completing activities and key milestones. Include a project timeline and budget information for each quarter. Then, mark the chart below appropriately (X).

Q2 2026

TEXAS BIOMED	On Schedule		Behind Schedule		Ahead of Schedule		Complete this Quarter	
	X							
Total Project Funding		Total Obligated		Funding Balance		Expenditure Target		
\$15,600,000		\$15,438,090		\$161,910				

NARRATIVE: All of the MV/HV/Fiber runs are completed and ran from PDC to all building adjacent Manholes and Hand-Holes. Microgrid site is being prepared for CPS to install new primary feed to energize the PDC (Primary Distribution Center).